BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF SWIMMING POOL AT AMRUTHA NAGARA, BYATARAYANAPURA WARD NO.7

MEASUREMENT SHEET - 1ST & Part Bill

Client		Sri.K.Somappa No.139/A,6th Main Mathikere,Bangalore-560054							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage in m									
From	To								
Item No. 08		Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25(for Side Walls and Bottom)							
		Below ground level							
		Footings							
		C1	Cum	16.00	5.00	4.00	0.90	288.00	
		Building footings							
		staircase							
		C2	Cum	2.00	4.20	3.50	0.70	20.58	
		C3	Cum	1.00	4.00	2.60	0.70	7.28	
		C4	Cum	1.00	3.50	1.90	0.60	3.99	
		Balancing tank							
		C3	Cum	2.00	4.00	2.60	0.70	14.56	
		C4	Cum	2.00	3.50	1.90	0.60	7.98	
		Main pool base	Cum	1.00	30.60	18.60	0.45	256.12	
		Balancing tank base	Cum	1.00	10.60	4.10	0.45	19.56	
		Columns							
		C1	Cum	16.00	0.60	0.45	4.10	17.71	
		staircase							
		C2	Cum	2.00	0.45	0.30	1.60	0.43	
		C3	Cum	1.00	0.45	0.30	1.60	0.22	
		C4	Cum	1.00	0.45	0.30	1.70	0.23	
		Balancing tank							
		C3	Cum	2.00	0.45	0.30	3.45	0.93	

CONTRACTOR

RAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF SWIMMING POOL AT AMRUTHA NAGARA, BYATARAYANAPURA WARD NO.7

MEASUREMENT SHEET - 1ST & Part Bill

Client — **Sri.K.Somappa No.139/A,6th Main Mathikere,Bangalore-560054**

Measurements Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		C4	Cum	2.00	0.45	0.30	3.55	0.96	
		Above ground level							
		Columns							
		C1	Cum	16.00	0.60	0.45	1.20	5.18	
		staircase							
		C2	Cum	2.00	0.45	0.30	1.20	0.32	
		C3	Cum	1.00	0.45	0.30	1.20	0.16	
		C4	Cum	1.00	0.45	0.30	1.20	0.16	
		Retaining wall - Pool	Cum	2.00	10.30	0.30	2.00	12.36	
			Cum	2.00	10.00	0.30	1.45	8.70	
			Cum	2.00	10.30	0.30	0.90	5.56	
		pool-Cross wall	Cum	2.00	18.60	0.30	2.30	25.67	
		Retaining wall - Balancing tank	Cum	2.00	10.60	0.30	3.20	20.35	
		Balancing tank Cross wall	Cum	2.00	4.10	0.30	3.20	7.87	
		Gutter	Cum	2.00	30.60	0.40	0.10	2.45	
			Cum	2.00	30.60	0.30	0.10	1.84	
		balancing tank roof slab	Cum	1.00	6.86	4.10	0.30	8.44	
		Building plinth beam							
		Along grid B-B	Cum	1.00	31.50	0.30	0.30	2.84	
		Along grid E-E	Cum	1.00	31.50	0.30	0.30	2.84	
		Along grid A-A & C-C	Cum	2.00	3.80	0.30	0.30	0.68	
		Along grid 10-10 & 9-9	Cum	2.00	6.50	0.30	0.45	1.76	
		Between grid 8-9	Cum	2.00	4.70	0.30	0.30	0.85	
							Total	**746.57**	
							Tender Quantity	**1410.76**	
							Now to be paid	**746.57**	

Checked

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE RMC

ASSISTANT ENGINEER

22/12

Asst. Executive Engineer
Project Division
Yelahanka Zone

ASSISTANT EXECUTIVE ENGINEER